BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Improvements to Toilets in Ward No:08 Kodigehalli**
2	Estimate cost / Amount	Rs.25.00 Lakhs
3	Name of Contractor	M/s KRIDL
4	Amount of Contract	Rs.2500000/-
5	Agreement No	34/2018-19, Dated:13-12-2018
6	No. and date under which the work order has been issued	34/2018-19, Dated:13-12-2018
7	Time limit originally fixed for completion	06 months
8	Date of application by the contractor for granting extension	10/06/2019
9	Date of receipt of application in the sub-division office	10/06/2019
10	Extension granted if any:	Nil
	1. From	11/06/2019
	2. To	15/11/2021
11	Work carriedout by the contractor during the original period stipulated in contract	100% of the Work Completed
12	Work carriedout during the first period of extension	Completed
13	Work carriedout during and extension	Actual BOQ Quantity
14	Time now applied for	02 years, 05 Month

Scanned by TapScanner

15	Date of recommending time limit applied	
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	Rs.2500000/-
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charge on the work after the expiry of original period	- —
20	Whether the notice as per clause has been issued	No
21	Report of Asst Executive Engineer	Due to land problem and Covid-19 there is delay in completion of work. Hence, extension of time is recommended without levying any penalty on the contractor
22	Recommendation of Executive Engineer	As proposed by AE & AEE

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone, BBMP

Scanned by TapScanner